

**NLCPR ongoing project- Education Deptt. December, 2021**

SI No.	NLCPR Project	Sanction Date	Approved Cost	Released by MDoNER	G/S recommend ed by T&D	U/C submitted to MDoNER G/S	U/C pending G/S	Fund yet to move by deptt G/S	Total S/S	S/S recomme nded by T&D	S/S yet to move by deptt	Physical Progress	Remarks
1	2	3	4	5	6	8	9	10	11	12	13	14	15
1	Construction of Academic cum Administrative building of K.K.Handique Govt Sanskrit college	21.06.2007	238.09	169.71	169.71	169.71	0	0	23.80	19.00	4.80	100%	Deptt. is requested to submit work order along with C.C. in prescribed format vide L.No.PDP/PP /40/2006/59 Dtd 17-07-18 for onward submission to MDoNER
2	Infrastructure Development of Assam SLET Commission	15.11.2010	334.46	118.04	118.04	0	118.04	0	33.44	11.804	21.635	32.50%	S/S of Rs. 11.804L recommended by T&D on 15/02/2019. U.C. of Rs. 118.04 L awaited from Deptt.
3	Infrastructure Development of Assam Institute of Management, Guwahati	23.07.2010	1461.11	829.16	676.899	676.899	0	152.261	146.11	73.00	73.11	70%	Deptt. Yet to move for balance fund of Grant Share
4	Dev. of Infrastructure facilities of Kharupetia college i.e. Const. of class rooms, computer laboratory with AC. Hostel for tennis etc.	24.10.2007	175.68	112.27	112.27	55.33	56.94	0	17.56	17.56	0	80%	UC awaited from deptt. Both G/S and S/S
5	Modernisation & Augmentation of Infrastructure Development of Assam Textile Institute at Guwahati	12.09.2006	741.49	233.57	233.57	200.00	33.57	0	74.14	0	74.14	51%	Education (H) Department was requested to submit latest status report vide letter No. PDP(PP)38/2006/42, Dtd.03.08.2017. Reply also awaited from Department vide letter No. PDP(PP)38/2006/43, Dtd.01/08/2018.
	Total		2950.83	1462.75	1310.489	1101.939	208.55	152.261	295.05	121.364	173.685		