

Status of the Project under NLCPR

IRRIGATION:-

Sl. No.		NLCPR Project	Sanction Date	Approved Cost	Release by MDoNER	G/S recommended by P&D	FOC received by Deptt (G/S)	Utilisation Certificate received	UC pending	Deptt. yet to move/receive fund	S/S recommended by P&D	FOC received by Deptt (S/S)	Physical progress	Remarks
1	Nalbari	Burinagar Lift Irrigation scheme (Nalbari Division)	27-06-2011	215.69	73.47	73.47	73.47	73.47	0	0.00	18.914	18.91	97%	UC of Rs.73.47 L (G/S) & Rs.18.91 L (S/S) sent to M/DoNER on 15.2.2020
2	Morigaon	Thengkhari Barhola Pathar Irrigation Scheme	27-06-2014	410.32	147.71	147.71	147.71	147.71	0	0	27.71	27.71	100%	UC of Rs. 147.71 L: G/S & Rs 15.277 L S/S forwarded to DoNER on 28/4/2020
3	Tezpur	D.T.W. Irrigation Scheme at 30 points under Borsola Development Block	29-12-2014	1808.46	1294.93	1294.93	1294.93	1294.93		0	180.85	180.85	47%	Fund awaited from MDoNER
4	Darrang	Belsiri Lift Irrigation Scheme	28-09-2007	217.42	68.48	68.48	68.42	68.42	0.06	0.00	6.84	6.84	55%	Proposal of foreclosing the project forwarded to MDoNER.
		TOTAL		2651.89	1584.59	1584.6	1584.5	1584.53	0.06	0.00	206.604	234.31		