

Public Works (Roads) Department up to December/2021.

Rs. in Lakh																	
Sl. No.	District	Name of projects	Sanction Date	Approved Cost	Tendered Cost	Release by MDoNER	Grant Share recommended by P&D	FOC received by Deptt (G/S)	Utilisation Certificate submitted (grant share)	UC pending (grant share)	Fund yet to be moved/ received by Deptt.(grant share)	Total state share	State Share Recmnd by P&D	FOC received by Deptt (S/S)	State Share yet to move by the Deptt.	Physical Progress	Remarks
1	2	3	4	5	6	7	9	10	11	12	13	14	15	16	17	18	19
		2004-05															
1	Karbi Anglong	Construction of RCC bridge No.26/3 on Samar Ali Das Road in Karbi Anglong District in Assam	28-07-2004	167.54		153.34	107.78	107.78	107.78	0.00	0.00	10.48	7.46	7.46	0.00	100	project completed.Rs. 45.56 lakh surrendered by PWRD vide letter No.BT.1616/2016/192 dtd 6th November/2020.
2	Tinsukia	Construction of RCC Bridge No.4/3, 10/2 and 14/1 on Pengeri Philobar Road in Tinsukia District with approaches	07-07-2004	233.66	245.22	216.29	210.29	210.29	210.29	0.00	0.00	0.00	0.00	0.00	0.00	100	Surrender Certificate of Rs. 6.00 lakh & CC was forwarded to MDoNER on 5.01.2019. Project Completed.
		Total		401.2		369.63	318.07	318.07	318.07	0	0	10.48	7.459	7.459	0		
		2005-06															
3	Dhemaji	Construction of RCC Bridge No. 1/1, 3/1 and 5/1 on Bahirjonai Berachapari Road in Dhemaji District (Assam) with approaches	21-02-2006	552.17	552.17	396.03	396.02	396.02	396.02	0.00	0.00	53.37	53.37	53.37	0.00	100	Project completed.
4	Dhemaji	Construction of RCC Bridge No. 1/1, 4/1 and 5/1 on Sripani Jengrai Road in Dhemaji District (Assam) with approaches	21-02-2006	301.78		216.91	216.91	216.91	216.91	0.00	0.00	30.17	12.68	12.68	fund not required	100	CC submitted to M/DONER on 14.10.2016. Fund not required informed by the PWRD. Project Completed.
5	Nalbari	Construction of RCC Bridge No. 16/1, 19/1 and 19/3 on Bagals Road in Nalbari District with approaches	31-10-2005	404.73		355.25	355.25	355.25	355.25	0.00	0.00	39.47	39.47	39.47	0.00	100	Project completed.
6	Sibsagar	Construction of RCC Bridge No. 6/1, 7/1, 8/1, 8/2, 9/1, 11/1 and 11/2 on Sepon Suffry Road in Sivasagar District (Assam) with approaches	27-12-2005	411.17	411.1	360.86	360.16	360.16	360.16	0.00	0.00	40.09	40.09	40.09	0.00	100	project completed
		Total		1669.85		1329.05	1328.34	1328.34	1328.34	0	0	163.1	145.61	145.61	0		
		2006-07															
7	Kokrajhar	Construction of RCC Bridge No.27/2, 28/1,29/1,30/2,32/2,35/1 and 45/1 including approaches on Dhubri-Kachugaon Road in Kokrajhar	16-05-2006	516.4		460.17	459.37	459.37	459.37	0.00	0.00	51.63	41.30	41.30	Not required	100	Project completed.Surrender Certificate submitted.

Sl. No.	District	Name of projects	Sanction Date	Approved Cost	Tendered Cost	Release by MDoNER	Grant Share recommended by P&D	FOC received by Deptt (G/S)	Utilisation Certificate submitted (grant share)	UC pending (grant share)	Fund yet to be moved/ received by Deptt.(grant share)	Total state share	State Share Recmnd by P&D	FOC received by Deptt (S/S)	State Share yet to move by the Deptt.	Physical Progress	Remarks
1	2	3	4	5	6	7	9	10	11	12	13	14	15	16	17	18	19
8	Hailakandi	Construction of RCC Bridge No.38/1, 43/1,43/3 and 44/2 including approaches and subway on Silchar - Hailakandi Road in Hailakandi District	16-05-2006	353.13	339.94	305.95	298.67	298.67	298.67	0.00	0.00	35.313	28.25	28.25	0.00	100	Project Completed. Completion Certificate awaited.Surrender certificate received from PWRD.
9	Goalpara	Construction of RCC Bridge No.2/2 and 4/2 including approaches on Gurnagar Tikrikilla Road in Goalpara District	16-05-2006	355.19	355	305.95	305.55	305.55	305.55	0.00	0.00	33.78	33.78	33.78	0.00	100	Project completed.
Total				1224.72		1072.07	1063.59	1063.59	1063.59	0	0	120.723	103.33	103.33	0		
2007-08																	
10	Dibrugarh	Construction of Dibrugarh Sapekhathi road from km 12 to Km 18 along with 2 RCC bridges No. 18/1 and 19/1 with approches (Bridge over river Buridihing at Saraighat)	19-12-2007	2116.45	2095.5	1885.96	1879.82	1879.82	1879.82	0.00	0.00	211.65	211.65	211.65	0.00	100	Project completed.
11	Cachar	Construction of road and minor bridge from Motinagar to Buban hill Temple - Phase I	24-10-2007	326.07	326	290.81	290.81	290.81	290.81	0.00	0.00	32.6	32.60	25.03	0.00	100	project completed Surrender Certificate received.
12	Hailakandi	Metalling and Black Topping of Swapampur to Ramchandi Road of Hailakandi District.	27-03-2008	379.75	379.08	273.12	273.12	273.12	273.12	0.00	0.00	37.97	37.00	0.00	0.97	100	UC of S/S forwarded to MDoNER .3rd installment awaited. Project completed .
Total				2822.27		2449.89	2443.75	2443.75	2443.75	0	0	282.22	281.25		0.97		
2008-09																	
13	Lakhimpur	Construction of RCC bridge no. 18/2 over stream Bahanigaon & bridge no. 19/1 over river Kachikata on Laluk-Narayanpur via Bihpuria Road in Lakhimpur District	30-09-2008	208.7	204.2	149.98	149.98	149.98	149.98	0.00	0.00	20.42	20.42	20.42	0.00	100	Fund not required as informed by the Deptt. in the last Review meeting. C.C was forwarded to MDoNER on 17.10.2019.Project Completed.
14	Dibrugarh	Construction of RCC bridge No. 57/1 on Gaurisagar Moran Road and construction of RCC bridge no. 15/2 over River Disam on Naharkatia - Tinkhong Road under Dibrugarh Rural Road Division	10-12-2008	406.12	390.1	347.23	347.23	347.23	347.23	0.00	0.00	39.01	32.17	32.17	0.00	100	CC /UC forwarded to MDoNER on 31.09.2019. Project Completed.
15	Goalpara	Construction of RCC Br. No. 32/1 on AT road (old) including approaches with protection works in Goalpara	30-03-2009	739.12	730.98	461.02	461.02	461.02	461.02	0.00	125.62	73.19	65.35	29.72	7.84	100	Physically Completed.Deptt yet to move for S/S.

Sl. No.	District	Name of projects	Sanction Date	Approved Cost	Tendered Cost	Release by MDoNER	Grant Share recommended by P&D	FOC received by Deptt (G/S)	Utilisation Certificate submitted (grant share)	UC pending (grant share)	Fund yet to be moved/ received by Deptt.(grant share)	Total state share	State Share Recmnd by P&D	FOC received by Deptt (S/S)	State Share yet to move by the Deptt.	Physical Progress	Remarks
1	2	3	4	5	6	7	9	10	11	12	13	14	15	16	17	18	19
16	Dibrugarh	Construction of road side drain cum footpath and provision for roadside streetlight illumination in Naharkotia Town in Dibrugarh Rural Road Division.	2008-09	644.73	622.84	502.06	494.53	494.53	494.53	0.00	0.00	56.00	56.00	56.00	0.00	100	project completed Surrender Certificate received.
		Total		1998.67		1460.29	1452.76	1452.76	1452.76	0	125.62	188.62	173.94	138.31	7.84		
		2009-10															
17	Sibsagar	Rupshir Ali (Construction of Bridge Nos. 3/2,5/2 &5/4)	14-07-2009	210.00	210.00	188.39	180.15	180.15	180.15	0.00	0.00	18.85	18.85	18.85	0.00	100	C/C was sent to MDoNER on 21.08.2019 . Rs. 8.24 lakh surrender . Project Completed.
18	Morigaon	Construction of RCC Bridge No. 2/1 on Nandini Karaimari Road in Assam	14-07-2009	658.13	648.4	466.75	466.75	466.75	466.75	0.00	0.00	64.84	64.84	64.84	0.00	100	Fund awaited from MDoNER
19	Morigaon	Construction of RCC Bridge No.12/1 on Gorimari-Dewaguri lahorighat road with approaches in Assam	30-09-2009	317.34	317.3	225.62	225.62	225.62	225.62	0.00	0.00	29.72	29.72	29.72	0.00	96	UC forwarded to M/DoNER on 24/12/2019.3rd installment awaited.
20	Dibrugarh	Improvement of Road Network leading towards Dibru- Chaikhowa National Park under Dibrugarh Rural Road division	22-03-2010	747.42	747.42	659.27	638.95	638.95	638.95	0.00	0.00	73.26	73.26	73.26	0.00	100	CC& Surrender certificate for Rs.20.32 lakh sent to DoNER on 29.10.19.completed project.
21	Cachar	Improvement and upgradation of Chencoories Elgin Road including construction of Major RCC bridge over river Ghagra	15-10-2009	1180.91		1022.53	1022.53	818.02	818.02	0.00	204.51	116.94	116.85	116.85	0.09	98	Rs.203.51 L Recommendede for release by T & D Department on 03.11.2021.
		Total		3113.80		2562.56	2534.00	2329.49	2329.49	0.00	204.51	303.61	303.52	303.52	0.09		
		2010-11															
22	Nagaon	Construction of RCC Bridge No. 4/1 on Dimou-Raidongia Road over river Sonai under Nagaon Rural Road Division	05-04-2010	270.98	261.68	188.40	188.40	188.40	188.40	0.00	0	26.17	22.74	22.74	3.43	100	Fund yet to move for Rs.3.43 L against S/S.query raised by MDoNER.
23	Jorhat	Street Lighting in Jorhat City leading to Jorhat Airport	05-04-2010	213.47		188.35	188.35	188.35	188.35	0.00	0.00	20.92	20.92	20.92	0.00	100	Completed project UC Rs. 37.67 lakh G/S Rs 5.75 lakh S/S & C/C was forwarded to DoNER on 25.6.2019.
24	Tinsukia	Metalling and Blacktopping of Road from Borhapjan samdang via Nahoroni road to Sukanguri L.P School in Tinsukia Rural Road Subdivision / Division	15-09-2010	321.45		286.44	284.01	280.6	280.60	0.00	0.00	32.00	32.00	32.00	0.00	100	UC/ CC & surrender Certificate sent to DoNER. project completed.
25	Nagaon	Construction of RCC Bridge No. 3/1 on Majgaon Shantipur Road over River Sonai under Nagaon rural road Division	17-06-2010	333.19	303.6	237.55	237.55	237.55	237.55	0.00	0.00	32.99	30.87	30.87	2.12	100	Fund yet to move by PWDR for Rs.2.12 L S/S.

Sl. No.	District	Name of projects	Sanction Date	Approved Cost	Tendered Cost	Release by MDoNER	Grant Share recommended by P&D	FOC received by Deptt (G/S)	Utilisation Certificate submitted (grant share)	UC pending (grant share)	Fund yet to be moved/ received by Deptt.(grant share)	Total state share	State Share Recmnd by P&D	FOC received by Deptt (S/S)	State Share yet to move by the Deptt.	Physical Progress	Remarks
1	2	3	4	5	6	7	9	10	11	12	13	14	15	16	17	18	19
26	Tinsukia	Metalling & Black Topping of Road from Circuit House Tinsukia to NH-37 via Okanimuria Borguri Okanimuria Nakhrai and Lunpuria Kaibortogaon in Tinsukia Rural Road Subdivision/ Division	29-10-2010	524.10	516.76	465.09	449.30	449.30	449.30	0.00	0.00	51.67	51.67	51.67	0.00	100	Completed Project .
27	Dibrugarh	Construction of Moran Netai Road, Dibrugarh	10-11-2010	303.42	290.44	214.39	214.39	213.82	213.82	0.00	0.00	29.74	24.32	24.32	0.00	93	G/S will not required as the work is foreclosed vide CE,s letter No. CE/STBR/NLCPR/DEMAND/ UC/co/2016-17/pt/13 dtd.9.5.2019. Foreclosing proposal received vide letter No.RBPC.329/2019/19 dtd.1/11/2019.
28	Sibsagar	Construction of Tiphuk Jajolipukhuri Road with RCC Bridge No. 3/3 in Sibsaagar District	10-11-2010	559.91		494.23	490.19	490.18	490.18	0.00	0.00	54.91	54.91	54.91	0.00	100	Surrender Rs. 4.05 lakh proposal received .Project completed.
29	Sibsagar	Construction of Mohmora Ali with RCC Bridge No. 9/2 in Sibsaagar District	12-11-2010	771.96	771.96	271.80	182.14	154.53	154.53	0.00	117.27	75.68	7.74	7.74	67.94	28	Fund yet to move by PWDR against G/S & S/S.
30	Cachar	Construction of RCC Br. No. 2/2 and 2/3 (Renamed as Br. Nos. 3/1 and 4/6) on Shyamaprasadpur to Dossgram Road via Swapnargul over stream Singrai in Cachardt.	29-11-2010	257.00	256.99	229.01	229.01	229.01	229.01	0.00	0.00	25.69	25.52	25.52	Not required	100	Project completed. Completion Certificate yet to submitted by the deptt.
31	Bongaigaon	Const of RCC Br. No. ½ Over river Aie at Chillapara Kahibari villages on the road from Kokojana 31-National High way to Nagaon.Manikpur 31 National Highway via Kirtanpara, Numbarpara villages under Bongaigaon RR Divn.	29-11-2010	4001.26	3961.49	2851.20	2658.84	2658.84	2658.84	0.00	192.37	396.14	141.34	141.34	254.80	80	UC amounting to Rs. 191.00 L. (G/S) forwarded to M/DoNER on 06/06/2019. Balance S/S yet to move by the Deptt. Due to diversion of the river and damages the approaches portion deppt.proposes for construction of damage portion under SODP.
32	Sibsagar	Improvement of Road Network at Sonari Town under Charaideo Rural Road Division	13-12-2010	723.74	730.7	636.21	636.21	635.21	635.21	0.00	0.00	70.68	70.68	70.68	0.00	100	Project completed.
33	Jorhat	Construction of RCC bridge no. 13/1, 13/2 and 30/2 on Mohbondha Road	25-01-2011	614.33	607.35	437.14	437.14	437.14	437.14	0.00	0.00	60.71	60.68	52.35	8.36	91	Rs. 65.81239 l g/s & rs. 27.99714 l S/S sent to DoNER on 22.6.2019..
34	Nagaon	Construction of 2/1& 4/1 on Raha Barapujia road in Nagaon district.	22.02.2011	369.00	365.33	317.52	317.52	309.51	309.51	0.00	0.00	35.6	35.60	35.60	0.00	100	surrender proposal received for Rs. 8.01 Lakh. Project completed.

Sl. No.	District	Name of projects	Sanction Date	Approved Cost	Tendered Cost	Release by MDoNER	Grant Share recommended by P&D	FOC received by Deptt (G/S)	Utilisation Certificate submitted (grant share)	UC pending (grant share)	Fund yet to be moved/ received by Deptt.(grant share)	Total state share	State Share Recmnd by P&D	FOC received by Deptt (S/S)	State Share yet to move by the Deptt.	Physical Progress	Remarks
1	2	3	4	5	6	7	9	10	11	12	13	14	15	16	17	18	19
35	Kamrup(M)	Construction of Zoo Japorigog Road (CH.0.00 to 1865.00 m from R.G. Baruah Road near State Zoo to Junction Point of Dispur Narengi Road including electricalwork	13-12-2010	619.86		469.66	469.66	469.66	469.66	0.00	0.00	61.98	61.98	61.98	0.00	100	Project Completed.Surrender Certificate submitted.
36	Morigaon	Construction of RCC Bridge No. 24/1 on Morigaon Moirabari Road in Morigaon District	25-01-2011	315.54	310.32	279.74	279.74	278.29	223.84	54.45	1.45	31.08	30.92	30.92	0.00	100%	3rd installment of Rs.55.90 L recommended on 27/12/2019.UC awaited. Rs.1.45 lakh surrendered . project Completed.
Total				10199.2		7566.73	7262.45	7220.39	7165.94	54.45	311.09	1005.96	671.88	663.56	336.65		
2012-13																	
37	Dibrugarh	Construction of Majjan Thakurbari road to Malukbari road in Dibrugarh District	21-05-2012	811.00	795.06	286.23	250.66	250.66	250.66	0.00	35.57	81.10	20.00	20.00	0.00	40	project Completed. Surrender certificate received.
38	Sibsagar	Improvement of Road from 1st Km of Demow Dehing Road to Dhaoma Pukhuri (Length – 10.125 Km) with R.C.C. Bridge (Length – 18.75 m) in Demow Rural Road sub - Div.	28-05-2012	760.00	752.29	541.65	500.20	435.24	435.24	0.00	0.00	76.00	55.52	23.00	0.00	70	Foreclosing proposal received vide letter No.RBPC.329/2019/19 dtd.1/11/2019.
39	Jorhat	Construction of RCC Bridges and Slab Culverts by Replacing Old Bridge and slab culverts on Kamarbondha Road upto 22nd Km	15-06-2012	728.50	678.00	514.67	514.67	514.67	514.67	0.00	0.00	70.11	67.31	67.31	2.80	100	Querry on UC redeived from MDoNER on 29th january/2021.letter sent to PWRD on 2.01.2021 . reply awaited.
40	Morigaon	Const. Of RCC Br.No.29/1 (at Brg.) at Kuhimari Bordowa road (SH-15) with RCC Bridge.	28-06-2012	501.37	501	180.44	180.44	175.4	175.4	0.00	0.00	38.33	8.19	8.19	30.14	52	Fund yet to move for Rs.5.04 L of G/S & Rs.30.14 L of S/S.
41	Nalbari	Construction of RCC Bridge No. 3/1 over River Pagladia on U.C Baruah Road in Nalbari District including Approaches and Protection Work	21-08-2012	730.15		653.13	653.13	653.13	0.00	0.00	0.00	72.57	72.57	72.57	0.00	100	Project Completed.
42	Sibsagar	Improvement of Naginimora Jajoli Road from Ch. 8.346 Km to Ch. 13.650 Km including conversion of SPT bridge no. 14/1 to RCC Bridge	21-08-2012	485.43	485.38	436.79	417.04	417.04	417.04	0.00	0.00	48.5	48.50	48.50	0.00	100	CC & surrender certificate for Rs.19.75 lakh was forwarded to MDoNEr on 29.10.2018. Project completed.

Sl. No.	District	Name of projects	Sanction Date	Approved Cost	Tendered Cost	Release by MDoNER	Grant Share recommended by P&D	FOC received by Deptt (G/S)	Utilisation Certificate submitted (grant share)	UC pending (grant share)	Fund yet to be moved/ received by Deptt.(grant share)	Total state share	State Share Recmnd by P&D	FOC received by Deptt (S/S)	State Share yet to move by the Deptt.	Physical Progress	Remarks
1	2	3	4	5	6	7	9	10	11	12	13	14	15	16	17	18	19
43	Tinsukia	Construction of Kaliapani RCC bridge No.21/1 over River Dibru on Domdoma Dighaltarang Natun Gaon road with approach Road in Tinsukia	22-08-2012	1322.94	1150.9	1150.90	952.42	952.42	952.42	198.48	0.00	127.88(working estimate)	127.88	127.88	0.00	96.67	Rs.198.48 L G/S recommended by T & D on.18.11.21
44		Const. of Rangia Dhamdhama Road including RCC Br. No 18/1.18/2,19/2,20/1 & 20/3.	22-08-2012	1054.77	1054.7	944.77	942.52	942.52	942.52	0.00	0.00	104.97	104.97	104.97	0.00		Project Completed.
45	Tinsukia	Construction of RCC Bridge No. 1/1 over River Doomdooma on old AT Road	26-09-2012	421.87	420.36	151.80	151.80	136.55	136.55	0.00	0.00	42.18	15.17	15.17	0.00	50	Surender Certificate received.CC yet to receive.
46	Nalbari	Improvement of Kanimara Nannatary Road in Nalbari District	26-12-2012	435.00	434.50	391.05	391.05	391.05	391.05	0.00	0.00	43.45	42.02	40.09	0.00	100	UC/CC forwarded to M/o DoNER on 1Completed project
47	Barpeta	Construction of RCC Br.No.1/1 over river Kaldia on Sarumanikpur Maharani road.	22-02-2013	461.56	461.55	415.4	415.4	415.40	415.40	0.00	0.00	46.15	42.00	42.00	0.00	100%	Project Completed.
48	Dhemaji	Construction of RCC Br. No. 7/1 on Sissibargaon Amguri Road over Singimari steam in Dhemaji District	22-02-2013	429.32	424.89	384.91	383.62	154.50	154.50	229.12	0.00	42.49	42.49	42.49	0.00	100	2nd installment of Rs.230.41 L recommended on 30/12/2019.UC /CC awaited. Project completed ..Surrender certificate received.
49	Sibsagar	Construction of road from Banamali Tiniali to Rongagorh Tiniali with RCC Br. No. 2/2 over river Desang and Br. No. 8/2 on Mohmora Ali	25-02-2013	1422.31	1422.31	1024.03	1024.03	1024.03	1024.03	0.00	0.00	142.23	141.23	141.23	0.00	100	Query on uc raised by MDoNEr .Reply awaited from Deptt.
50	Sonitpur	Const. of RCC. Br. No. 2/1 over river Belsiri on Dhekipelua to Belsiri T.E., Connecting NH-52, under Sonitpur Rural Road Division	25-02-2013	552.5	552.5	397.500	397.5	397.5	397.5	0.000	0.00	55.24	51.85	47.11	3.39	100	Rs.4.73876 L S/S recom by T&D Deptt on 9.8.2019.UC awaited. Project physically Completed
51	Cachar	Construction of Bridge No. 1/1 including approaches and protection work over Jatinga at Borkhola on Mahasadak to Borkhola road	22-02-2013	1432.23	1431.25	1288.13	1281.64	1281.64	1281.64	0.00	0.00	142.44	142.44	142.44	0.00	100%	Money Surrender Certificate of Rs.6.49L & C/C was forwarded to MDoNER. Project Completed.

Sl. No.	District	Name of projects	Sanction Date	Approved Cost	Tendered Cost	Release by MDoNER	Grant Share recommended by P&D	FOC received by Deptt (G/S)	Utilisation Certificate submitted (grant share)	UC pending (grant share)	Fund yet to be moved/ received by Deptt.(grant share)	Total state share	State Share Recmnd by P&D	FOC received by Deptt (S/S)	State Share yet to move by the Deptt.	Physical Progress	Remarks
1	2	3	4	5	6	7	9	10	11	12	13	14	15	16	17	18	19
52	Darrang	Construction of road from Rangamati to Kalaigaonbetween Janaram Chawka to Aulachawka	21-08-2012	575.35		492.47	490.98	490.98	490.98	0.00	0.00	49.57	49.57	49.57	0.00	100%	Project Completed.
53	Hailakandi	Construction of RCC Bridge No.6/1 over river Katakhal at Ratanpur Ferryghat on Hailakandi Ratanpur road(MDR)	25-03-2013	2294.05	2239.93	2064.54	2038.13	2038.13	2038.13	0.00	0.00	229.40	226.47	226.47	0.00	100%	Project Complited. surrender certificate received.
Total				14418.35		11318.41	10985.23	10670.86	10017.73	427.60	35.57	1284.73	1258.18	1218.99	36.32		
2013-14																	
54	Sibsagar	Improvement of Mridongpara Road under NLCPR in Sibsagar District	05-06-2013	671.52	671.42	465.06	465.06	465.06	465.06	0.00	0	67.15	67.11	67.11	0.04	100	Physically Completed.C/C sent to MDoNER on 27.8.2019.3rd instt. awaited.
55	Bongaigaon	Construction of RCC Bridge no. 5/1 over river Manas connecting Goalpara and Numberpara village on the road from Tulungia at NH-31(B) to Manikpur at NH-31 via Borghola -Kirtanpara and Chakla	02-07-2013	1794.00	1794.94	1291.52	1291.52	1291.52	1291.52	0.00	0.00	179.40	179.40	179.40	0.00	100	3rd installment awaited .
56	Darrang	Improvement of Banglagarh Jaberikuchi Road including cross drainage works in Darrang District	02-07-2013	2046.55	2046.55	1841.89	1819.056	1819.056	1819.06	0.00	0.00	204.12	202.12	164.49	0.00	100	project Completed. Surrender Certificate received. C/C yet to received.
57	Goalpara	Construction of road from Rongjuli IB to Kherkuta via Bechimari road with RCC Bridge 1/1, 1/3 and 5/3 under Goalpara Rural Road Division	19-09-2013	733.73	732.7	528.26	528.26	528.26	528.26	0.00	11.03	73.37	73.37	73.37	0.00	81	Rs.131.87Lakh releases by M/Doner on 30'09.21
58	Cachar	Construction of RCC Bridge No. 1/1 over river Barak at Sadarghat, Silchar on Silchar - Kumbhigram Road	07-11-2013	5901.06	5900.06	5266.76	5266.76	4295.243	4295.243	1018.72	0.00	590.01	585.20	585.20	not required	100%	UC awaited. Project completed. UC /CC awaited.

Sl. No.	District	Name of projects	Sanction Date	Approved Cost	Tendered Cost	Release by MDoNER	Grant Share recommended by P&D	FOC received by Deptt (G/S)	Utilisation Certificate submitted (grant share)	UC pending (grant share)	Fund yet to be moved/ received by Deptt.(grant share)	Total state share	State Share Recmnd by P&D	FOC received by Deptt (S/S)	State Share yet to move by the Deptt.	Physical Progress	Remarks
1	2	3	4	5	6	7	9	10	11	12	13	14	15	16	17	18	19
59	Dhubri	Construction of road from Kanuri to Binnachora (Satgaharipara) via Nalia including protection works and 4 RCC bridges	09-12-2013	3855.05	3855.05	3469.54	3469.54	2774.30	2774.30	695.24	0.00	385.50	385.50	385.50	0.00	100%	Project Completed.UC awaited.
60	Cachar	Const. of road from Udharbond to Banaskandi Under Silchar Rural Road Division	09-12-2013	312.19	312	251.62	251.62	251.62	251.62	0.00	0.00	28.75	27.84	27.75	0.91	100%	G/S amounting to Rs.21.71 L yet to release by M/DoNER.In this regards a letter had been sent to M/DoNER on 06/06/2019 requesting early relase of balance G/S.
61	Nalbari	Construction of Khetri Dharmapur to Hajo Nalbari Road at Morowa via Pipibari, Kakaya,Jagara, Goalpara,Baguhati & Kalakuchi	09-12-2013	1039.22		906.61	906.61	906.61	906.61	0.00	0.00	102.98	93.53	93.53	0.00	100	Project Completed.
62	Morigaon	Impr. Of Morigaon Pachatia Dhamal-dharamtul road including cons. Of RCC br. No.5/1 over river Kollong.	09.12.2013	732.55	732	263.45	263.45	263.45	263.45	0.00	0.00	73.25	61.35	28.16	0.00	46	Foreclosing proposal received vide letter No.RBPC/329/2019/19 dtd.1/11/2019.
63	Tinsukia	Widening & Strengthening of Lahowal-Bordubi-Tinsukia Road (L.B.T.Road) in Tinsukia District.	09-12-2013	998.21	998.21	898.38	865.63795	865.63	865.63	0.00	0	99.82	99.82	99.82	0.00	100	Project Completed.
64	Dibrugarh	Construction and widening of road from Khawang Chariali to Chenimari	20-02-2014	854.20	853.79	614.72	614.72	307.30	307.30	307.42	0.00	85.37	85.37	85.37	0.00	43	2nd installment of Rs.307.42 L recommended by T&D .UC awaited .
65	Tinsukia	Widening and improvement of Barbora-Minirgon –Chapakhowa Road including conversion of SPT bridge No.7/1 iTinsukia dt	20-02-2014	988.69	988.69	355.90	355.90	355.90	355.90	0.00	0.00	98.86	57.73	39.54	41.13		Querry on UC received from DoNER on 28.06.2021. .letter sent to Deptt on 05.07.21. Yet to receive reply ..
66	Dibrugarh	Improvement of Namati to Sukani Road under PWD Dibrugarh Rural Road Division	20-02-2014	631.58	566.53	227.25	227.25	227.25	227.25	0.00	0.00	56.65	33.60	33.60	23.04	65	S/S yet to move .
		Total		20558.55		16380.96	15459.746	14351.199	14351.2	2021.38	11.03	2045.23	1951.94	1862.84	65.12		
		2014-15															
67	Karimganj	Constn of road from 52.0 km point of NH 154 – Katticherra Grant of District Hailakandi to Veterbond – Dullavcherra NEC road of Dist Karimganj	27-06-2014	1616.58		1454.91	1454.91	1454.91	1454.91	0.00	0.00	161.65	155.07	155.07	Not required	100	Project completed.UC /CC forwarded to DONER PDP(PP)PWD7/2009/127 dtd06.06.2019

Sl. No.	District	Name of projects	Sanction Date	Approved Cost	Tendered Cost	Release by MDoNER	Grant Share recommended by P&D	FOC received by Deptt (G/S)	Utilisation Certificate submitted (grant share)	UC pending (grant share)	Fund yet to be moved/ received by Deptt.(grant share)	Total state share	State Share Recmnd by P&D	FOC received by Deptt (S/S)	State Share yet to move by the Deptt.	Physical Progress	Remarks
1	2	3	4	5	6	7	9	10	11	12	13	14	15	16	17	18	19
68	Darrang	Improvement of Kharupetia Udalguri Road from Ch.0.00 Km to 15.00 Km (EW, GSB, BM & SDBC, Pavement length=15.00 km, carriage way width=5.50 m) including RCC drains in the Bazar Portion under Darrang District*	25-03-2015	2712.87	2705.17	2434.64	1947.71	1947.71	1947.71	0	0	270.51	270.51	270.51	0.00	82.42%	3rd installment Rs.486.93 lakh received .fund yet to move.
Total				4329.45		3889.55	3402.62	3402.62	3402.62	0	0	432.16	425.6	425.6	0		
2015-16																	
69	Darrang	Construction of RCC Bridge.No.2/1 on the road from NH-52 to Kuwaripukhuri via Fakirapara and RCC Br.No 7/1 on Nimtoli kachomari Road including approach and protection works in Darrang District.	22-06-2015	495.66		348.91	348.66	348.66	348.66	0	0.00	48.46	38.18	18.2698	0.00	100	Surender Certificate received.Project Completed. UC/CC awaited.
2017-18																	
70	Kamrup(M)	Construction of alternative road to Kamakhya Temple at Guwahati in Kamrup(Metro) district(Phase-I restricted to hill cutting and retaining wall) under NLCP in Assam	2017-18	1385.39	1385.387	1246.77	1246.71	498.6	498.6	748.11	0	138.53	138.53	122.53	0.00	100%	UC awaited for G/S and S/S
71	Dibrugarh	Construction of RCC Br. No 9/1 on Mancotta- Khamtighat Road along with approaches and protection works and strengthening of damaged road pavement from ch.8308.00m to ch.32600.00m via saraighat bridge up to Bamunbari Tiniali connecting MoranNaharkatiaRoadDibrugarh	2017-18	1387.00		1248.30	1248.30	1245.28	1245.28	0	0.00	138.70	138.7	138.7	0.00	100	UC/CC sent to MDoNER vive letter No. PDP(PP)PWD/39/2015/101 dtd. 12.10.2020. Project Completed. Rs. 3.02 lakh surrender . Surrender Certificate received.
72	Nalbari	Construction of road from kashimpur to Suplekuchi via Purbabharatii	2017-18	559.57		175.15	88.00	0	0	0	87.15	55.95	0	0	55.95	0	UC awaited for G/S
73	Barpeta	Construction of two lane ROB in between Barpeta Railway Station and Surupeta Railway station replacing L.CGate No.SK-37 at Barpeta District.	2017-18	3416.27		1219.86	1219.86	1219.86	1219.86	0	0.00	341.62	112.00	0	229.62	70	Rs. 112.00 lakh S/S recommended .UC awaited.
															0.00		
															0.00		

Sl. No.	District	Name of projects	Sanction Date	Approved Cost	Tendered Cost	Release by MDoNER	Grant Share recommended by P&D	FOC received by Deptt (G/S)	Utilisation Certificate submitted (grant share)	UC pending (grant share)	Fund yet to be moved/ received by Deptt.(grant share)	Total state share	State Share Recmnd by P&D	FOC received by Deptt (S/S)	State Share yet to move by the Deptt.	Physical Progress	Remarks
1	2	3	4	5	6	7	9	10	11	12	13	14	15	16	17	18	19
74	Darrang	Construction of Digheripar Bordoulguri Borachuba road from ch-10.10km to ch-4.12km and from ch4.560km to ch10.100km(Length=9.660km) including cross drainage works in darrang district	2017-18	1142.12		400.00	400.00	400.00	400.00	0.00	0.00	114.21	114.21	43.33	0.00	80	State Share U.C awaited.
		Total		7890.35		4290.081	4202.87	3363.737	3363.74	748.11	87.15	789.01	503.44	304.56	285.57		
		Grand Total:-		69122.08		53038.13	50802.08	48293.47	47585.89	3251.54	774.97	6674.30	5864.32	5192.03	732.56		