

NLPCR-ASSAM
Status of the Ongoing Project (Urban Development)

Rs. In lakh																
Sl. No.	NLPCR Project	Sanction Date	Excluding State Share	Approved Cost	Release by MDoNER Amount	Fund recommended by T & D	FOC received by Deptt (G/S)	UC received	UC pending	Deptt. yet to move/receive fund	Total State Share (in lakh)	State share recommended by T&D	FOC received by Deptt (S/S)	UC of SS	Physical Progress	Remarks
	2006-2007															
1	Dhubri Town Water Supply Scheme	12-09-2006	923.88	1026.53	923.88	923.88	923.88	923.88	0.00	0.00	102.65	102.65	102.65		95%	Under trial run
2	Improvement of Roads and Natural Drainage System within Greater Tezpur Town	28-03-2007		2551.78	348.13	348.13	348.13	348.13	0.00	0.00	0.00	34.81	34.81		74% of Drainage Work	Foreclosure proposal forwarded to DoNER
	Sub Total:-2006-2007			3578.31	1272.01	1272.01	1272.01	1272.01	0	0	102.65	137.46	137.46			
	2007-2008															
3	Golaghat Town Water Supply Scheme	28-05-2007	454.15	504.61	440.93	440.93	440.93	440.93	0	0.00	50.46	50.46	50.46		100%	C.C. forwarded to DoNER on 23/5/2019.
4	Sibsagar Town Water Supply Scheme	28-05-2007	1475.42	1639.35	1179.43	1179.43	1179.43	1179.43	0	0.00	163.93	163.93	163.93		80%	UC for Rs.22.57L(S/S) forwarded to MDONER on 18.11.2020
	Sub Total:-2007-2008			2143.96	1620.36	1620.36	1620.36	1620.36	0	0	214.39	214.39	214.39			
	2009-2010															
5	Margherita Water Supply Scheme in Tinsukia District	22-03-2010	840.30	933.66	328.73	328.73	328.73	328.73	0.00		93.37	93.37	93.37		67%	UC for Rs.93.37L (S/S) forwarded to MDONER on 18.11.2020
6	Mangaldoi Water Supply Scheme	22-03-2010	1134.95	1261.05	445.06	445.06	445.06	445.06	0.00	0.00	126.10	126.1	126.1		69%	Under trial run. Last UC submitted on 11/8/2020 for Rs. 75.66 Lac.
7	Improvement of Municipal Roads in Narayanpur Town in Assam	20-01-2010	360.27	400.30	352.94	352.94	352.94	352.94	0.00		40.00	40.00	40.00		100%	UC & CC forwarded to MDoNER on 10/12/2018
	Sub Total:-2009-2010			2595.01	1126.73	1126.73	1126.73	1126.73	0.00	0.00	259.47	259.47	259.47			
	2010-2011															
8	Construction of Bus Terminals at Barpeta town	11-10-2010	167.37	185.96	129.97	129.97	129.97	129.97	0.00		18.60	18.60	18.60		100%	UC of S/S Rs 9.30 lakh & Cc submitted to DoNER on 4/6/19. 3rd instll. Awaited from DoNER

Sl. No.	NLCPR Project	Sanction Date	Excluding State Share	Approved Cost	Release by MDoNER	Fund recommended by T&D	FOC received by Deptt (G/S)	UC received	UC pending	Deptt. yet to move/receive fund	Total State Share (in lakh)	State share recommended by T&D	FOC received by Deptt (S/S)	UC of SS	Physical Progress	Remarks
					Amount											
9	Bongaigaon Town Water Supply scheme (Bongaigaon District)	21-01-2011	2882.02	3202.24	1129.46	1129.46	706.86	706.86	422.60	0.00	320.22	-			25%	In progress
10	Kharupetia Water Supply Scheme	21-01-2011	1783.04	1981.15	699.23	699.23	699.23	699.23	0.00	0.00	198.11	198.11	198.11		70%	UC submitted Rs. 118.87 L (S/S) on 11/8/20 In progress
11	Sarupathar Piped water Supply scheme	25-01-2011	926.42	1029.35	363.30	363.30	363.30	363.30	0.00	0.00	102.94	102.94	102.94		60%	In progress
12	Improvement of Roads in Biswanath Chariali Town	22-02-2011	843.12	936.79	812.83	453.35	453.35	453.35	0.00	359.48	93.68	93.68	0.00		80%	Modified A/A amount Rs 936.79 lakh.
13	Construction of Multistoried Car Parking cum City Hall at Jorhat	13-12-2010	946.20	1051.33	734.48	505.66	505.66	371.06	134.60	228.82	105.13	41.00	41.00		52%	UC of Rs 134.60 lakh G/S awaited. UC for Rs.41.00 L submitted to MDoNER on 16.2.19
	Sub Total:-2010-2011			8386.82	3505.97	3280.97	2858.37	2723.77	557.2	588.3	838.68	454.33	360.65			
	2011-2012															
14	Construction of 4 Nos. road including box culverts and pucca drainage in Lakhipur Town	29-12-2011	1282.30	1424.77	1018.76	1018.76	1018.76	1018.76	0.00	0.00	142.47	56.00	56.00		77%	UC Rs 290.00 L. G/S received and forwarded to MDoNER. G/S recommended for Rs.219.18 Lakh UC awaited.
	2012-2013															
15	Construction of road side drainage system including improvement of town roads in Nagaon town.	25-09-2012	1732.05	1924.5	692.82	692.82	692.82	692.82	0.00		192.45	192.45	186.59		62%	UC Rs 186.59 lakh S/S awaited.
	2013-2014															
16	Improvement and Development of Goalpara Town Road Network in Goalpara District	17-05-2013	1551.47	1723.85	1241.18	1241.18	1241.18	1241.18	0.00		172.38	172.38	172.38		94%	UC Rs 172.38 L S/S. Forwarded to MDoNER. Fund awaited from DoNER.
17	Improvement of Road Bye Lanes of Chabua Town	23-09-2013	815.40	906.03	617.51	617.51	617.51	617.51	0.00		90.60	35.17	35.17		80%	UC of 25.00 L(State Share) awaited.
18	Development of Roads for Dhemaji Town	09-12-2013	1078.30	1198.11	816.22	816.22	816.22	816.22	0.00		119.82	113.36	113.36		100%	CC & UC sent to MDONER on 26/11/19

Sl. No.	NLCPR Project	Sanction Date	Excluding State Share	Approved Cost	Release by MDoNER	Fund recommended by T& D	FOC received by Deptt (G/S)	UC received	UC pending	Deptt. yet to move/receive fund	Total State Share (in lakh)	State share recommended by T&D	FOC received by Deptt (S/S)	UC of SS	Physical Progress	Remarks
					Amount											
19	Improvement of Drainage system of Dibrugarh Town in Assam	28-02-2014	2143.34	2381.48	1705.84	857.33	857.33	857.33	0.00		238.14	236.92	236.92		62%	UC of S/S Rs 120.00 lakh forwarded to DoNER on 14/6/19. S/S Rs.116.92 L & UC sent to MDoNER on 26/11/19
20	Construction of Roads at Tinsukia Town	20-02-2014	1314.59	1460.65	1051.67	1051.67	1051.67	1051.67	0.00		146.07	146.07	146.07	146.07	100%	UC of Rs 40.00 lakh S/S received from the deptt. & forwarded to MDoNER
21	Improvement of Roads of Tinsukia Master Plan Area, Tinsukia	03-03-2014	1391.17	1545.74	1375.45	556.45	556.45	556.45	0.00		154.58	154.57	154.53	154.53	87%	MDoNER releases Rs.819.00L as 2nd & final instalment on 30/12/2020. UC of Rs 556.45 L on 28/1/19 & Rs. 93.53 L (S/S) UC on 2.3.2020 forwarded to MDoNER
22	Tinsukia Town Water Supply Scheme (Phase-I)	20-12-2013	3224.67	3582.96	2579.71	2579.71	2579.71	2579.71	0.00	0.00	358.30	358.30	318.30	318.30	87%	UC for Rs.1290.06L against release of 2nd instalment forwarded to MDoNER on 10/12/2021. UC of Rs 1289.65 lakh G/S & Rs 40.00 lakh S/S has been received from deptt. UC forwarded to DoNER.Rs. 318.30 L (S/S) recommended & UC sent to MDoNER on 27/11/19.
23	Tinsukia Town Water supply Scheme (Phase –II)	20-12-2013	3223.13	3581.25	1275.15	1275.15	1275.15	1275.15	0.00		358.13	358.13	358.13	358.13	60%	UC of Rs 1275.15 lakh G/S has been received from deptt. UC forwarded to DoNER.Rs. 358.13 recommended. UC awaited.
24	Construction of Town Hall at Dibrugarh.	09-12-2013	1267.36	1408.17	506.65	506.65	506.59	506.65	0.00		140.82	140.8	140.80		75%	UC of Rs 506.65 lakh forwarded to DoNER on 27/3/2019. Recommended Rs. 140.80 L as S/S. Current progress report yet to be received.
	Sub Total:-2013-2014			17788.24	11169.38	9501.87	9501.81	9501.87	0	0	1778.84	1715.7	1675.66			
	2014-2015															
25	Storm Water Drainage System for Margherita Town	07-04-2015	1942.64	2158.48	777.05	777.05	777.05	537.00	240.05		215.84	0	0.00		33%	UC of Rs 537.00 lakh G/S sent to MDoNER on 21/12/19
	Grand Total:-		33703.56	40000.09	21183.08	19290.57	18867.91	18493.32	797.25	588.30	3744.79	3029.80	2890.22			