

**Cultural Affairs Department (Up to December , 2021 )**

Sl. No.	NLCPR Project	Sanction Date	Approved Cost	Release by MDoNER	G/S recommended by T&D	FOC received by Deptt (G/S)	UC Submitted to MDoNER(G/S)	UC pending G/S)	Fund yet to be moved/received by deptt (G/S)	Total S/S	S/S reco by T&D	FOC received by Deptt (S/S)	S/S yet to move by deptt	Physical progress	Remarks of T&D
1	Construction of Govt college of Arts & Crafts in Kamrup District	27-06-2011	500.00	178.61	26.05	26.05	0	0	152.56	50.00	0.00	0	0	17% up to 28th Feb"2014.	The work is stopped due to non receipt of NOC from the Forest deptt.
2	Construction of Sankar Madhab Cultural Complex at Letekupukhuri at Bhogpur Chariali Lakhimpur District, Assam	25-10-2007	401.45	126.45	126.45	126.45	126.45	0	0	40.14	12.64	12.64	27.5	41	C.A Department was asked to submit the Tender paper & work order copy of the project as sought by MDoNER.
3	Development and Upgradation of Jyoti Chitrabhan Film and Television Institute	20-12-2007	1346.77	1203.52	1203.52	692.97	692.97	510.04	0.00	133.29	133.29	133.29	0	100	3rd inst Rs. 510.04 lakh received from MDoNER on 24.12.2019. Fund recommended by T&D Deptt .UC awaited. AA was sanctioned by T&D Deptt UC received without geo tagging photographs.
4	Bodoland Indigenous Tribal Art & Cultural Complex-cum Film Studio at Kathalguri, Kokrajhar	24-12-2007	495.14	320.37	320.37	280.42	280.42	39.95	0	45.76	20.00	20.00	25.76	96	2nd instalment Rs. 159.71 lakh received .Entire amt recomd by T&D Deptt .UC Rs. 39.95 lakh G/S awaited from deptt.
5	Construction of Cultural Centre/Complex at Dotma in Kokrajhar	26-12-2007	221.06	99.05	99.05	99.05	99.05	0	0	22.1	9.91	9.905	12.2	100	Tender copy for Rs. 176.51 lakh out of Approved cost of Rs. 221.06 lakh was forwarded to MDoNER. MDoNER has requested to submit balance work of tender paper of the project. Deptt yet to submitted.

Sl. No.	NLCPR Project	Sanction Date	Approved Cost	Release by MDoNER	G/S recommended by T&D	FOC received by Deptt (G/S)	UC Submitted to MDoNER(G/S)	UC pending G/S)	Fund yet to be moved/received by deptt (G/S)	Total S/S	S/S reco by T&D	FOC received by Deptt (S/S)	S/S yet to move by deptt	Physical progress	Remarks of T&D
6	Preservation of cultural Heritage of Majuli Natun Kamalabari satra (Phase-I)	05-11-2009	618.97	436.92	332.11	218.46	218.46	113.65	104.81	61.89	22.00	21.85	40	85	2 <sup>nd</sup> instal Rs. 218.46 lakh received from MDONER on 27.06.2017. Rs. 113.65 lakh recommended by T&D on 16.10.2019.UC received but returned for correction.on 23.02.2021.
7	Socio-Literary Cultural Complex of Bodo Sahitya Sabha at Bathooupuri, Gorchuk, Guwahati	13-12-2010	841.01	593.64	593.64	593.64	593.64	0	0	84.1	66.00	65.95	18.15	95	MDoNER has made some query in regards to revise tender cost from 648 lakh to 848 lakh with justification.Reply was sent to MDoNER on 09.11.2018. Reminder sent on 04.08.2021.
8	Mahapurush shri shri Madhav dev Kalakhetra at Dhekiakhowa ,at Jorhat Dist.	07-02-2013	225.11	80.95	80.87	80.79	80.79	0	0.16	22.02	22.00	0	0.00	76.00	Re validation of AA was accorded by T&D Deptt on 7.1.2021.
	<b>TOTAL</b>		<b>4649.51</b>	<b>3039.51</b>	<b>2782.06</b>	<b>2117.83</b>	<b>2091.78</b>	<b>663.64</b>	<b>257.53</b>	<b>459.30</b>	<b>285.84</b>	<b>207.12</b>	<b>123.61</b>		