

**Status of Ongoing Projects
NLCPR project=POWER**

Sl. No.	NLCPR Project	Sanction Date	Approved Cost	Grant Share Release		Grant Share recommended by T&D	Dept.yet to move for fund (G/S)	FOC received by Dept. (G/S)	Utilisation		UC pending	Total State Share	State Share recommended by T&D	FOC received by Dept. (S/S)	State Share yet to move by the Deptt.	%Physical Progress	Views of State Govt./Remarks
					Amount					Amount							
1	Construction of 220/132 KV, 2x50 MVA and 220/33 KV, 2x40 MVA Azara Sub - Station with 220 Kv LILLO line from one circuit of 220 KV DC Agia - Sarusajia line along with construction of 132 KV SC line to Boko with terminal bay at 132/33 Boko Sub-station	26-09-2007	3252.00		2607.89	2607.89	651.97	2607.89		2607.89	0	325.20	325.2	325.2	0	100	UC forwarded to M/DoNER amounting to Rs.35.44 L (last installment) of S/S on 10/06/2019.Balance G/S yet to release by DoNER amounting to Rs.651.97 L. In this regards T & D forwarded the documents and other relevant papers for reconsideration for release of balance G/S on 15/05/2019
				26-09-2007	1140.95												
				19-07-2012	1466.94												
2	Construction of 132 KV BTPS - Kokrajhar S/C line and 132 KV Kokrajhar S/C line 132 Kv/33Kv S/S at Kokrajhar	29-11-2010	4333.19		3651.07	3651.07	248.8	3651.07		3651.07	0.00	433.32	433.32	433.32	0	100	T & D recommended S/S of Rs.27.639 L on 30/01/2019 & UC forwarded to M/DoNER on 10/06/2019.Grant share yet to release by M/DoNER Rs.248.8 Lakh. In this regards T & D forwarded do0cuments & other relevants papers for reconsideration for release of balance G/S on 15/06/2019.
3	Construction of new 33/11 kV, 2x5 MVA S/S at Thirubari with 45 Km 11 kV lines and 55 Km 33 kV lines from Dhiligaon to Thirubari	23-11-2012	890.94		320.65	320.65	0	320.65		320.65	0	89.00	44.55	44.55	44.45	100	Department had asked for foreclose the project is yet to be received the same.
				23-11-2012	320.65												
4	Namrup Sub- station 2x50 MVA, 220/132 kV	19-01-1999	10.57		10.57	10.57		10.57		10.57							CC awaited from deptt. for forecloser of the project.
				20-01-1999	10.57												
5	Construction of 38 Km 33 KV line from Balipara to Bhalukpung, Sonitpur	2005-06	1.33		1.33	1.33		1.33		1.33							Power Deptt. Is requested to submit the detailed report for foreclosing the project at an early date vide letter No. PEL.06/2019/3-A, dtd.01/03/2019
Total of Power sector (5Projects)			8488.03		6591.51	6591.51	900.77	6591.51		6591.51	0	847.52	803.07	803.07	44.45		