

List of ongoing NLCPR projects

PUBLIC WORKS (Building) Department

Rs in Lakhs

Sl. No.	NLCPR Project	Sanction Date	Approved Cost	Tender Value	Release by MDoNER	Fund recommended by T&D	FOC received by Deptt (G/S)	UC received	UC pending	Total S/S	S/S recommended by T&D	UC received S/S	Physical Progress	Deptt. yet to move	Remarks
					Amount										
1	i)Const. of Hojai Stadium ii)Const. of swimming pool type –II with RCC Building iii) Indoor Hall type-II	11-06-2013	571.31	543.29	205.30	205.30	205.30	205.30	0.00	57.13	54.32	0	85%	0.00	UC for State Share awaited
2	Construction of Moran Sports Complex at Moran	28-02-2014	888.16	845.31	608.61	319.73	319.73	319.73	0.00	88.81	88.81	84.50	76%	288.87	MDoNER releases Rs. 288.87 as 2nd instalment on 30-09-2021.
3	Construction of Super Market Complex at Moran Revenue Town.	20-12-2013	683.799		246.03	0	0	0	0	0			-		Proposal of foreclosing is forwarded to MDoNER.
4	Construction of Karmachari Bhawan at Silpagram Road, Panjabari , Guwahati for Sadou Asom Karmachari Parishad	11-05-2017	885.15	756.66	265.66	265.66	202.19	202.19	63.46729	88.51	28.46	18.68	55%		Rs.4.89232 L recommended as S/S on 27.10.2021
5	Srimanta Sankardev Bhavan & Research Centre at Rup Nagar, Guwahati	20-02-2014	997.74	964.36	867.92	867.34	867.34	867.34	0.00	96.44	96.44		100%		Project physically completed.
			4026.159	3109.62	2193.52	1658.03	1594.56	1594.56	63.47	330.89	268.03	103.18		288.87	