NLPCR-ASSAM

Status of the Project G D Deptt.

Sl. No.	NLCPR Project	Sanction Date	Approved Cost	Tender Value	Release by MDoNER	Fund recommended by T& D	UC received	State share recommended by T&D	FOC received by Deptt (S/S)	UC pending	Physical Progress	Deptt. yet to move/receive fund	Remarks
1	Multi Level Parking in different part of Guwahati City (Panbazar)		1100 .00	1054.40	759.17	758.71	701.21	110.00	110.00	0.00	90%	0.46	UC Rs 529.81 lakh submitted & forwarded to DoNER on 4/6/2019
	Total (GDD):-												